

WEEKLY CONSTRUCTION FIELD REPORT

1301 12th Avenue South Suite 200 | Great Falls, MT | Phone: 701-690-2834

Project Name: [Click here to enter text.](#)

Report Date: May 17, 2019

Owner Name: Town of Big Sandy

KLJ Project No: 4415010

Project Location: Big Sandy, MT

Contractor: C&C Excavation, Inc

Reported by: Harrison Fuson

Cc: Shaud Schwarzbach, Colby Baumgarn, Wendy Kleinsasser, Lisa Moisey, Kacey Pilon, Darin Ray, Ted Pursley, Jon Sheehy, Tim LaBuda, Craig Carlson, Ed Everaert, Luke LaLiberty

Work in Progress

The contractor continued pipe work along 5th street with archeologist observation Monday morning. No historical elements or items found in specified area. Contractor continued along 5th street completed pipe work to Lehfeltdt Ave. Contractor continued asphalt patching from McNamara to Montana Ave on 3rd street and paved 3rd St in front of Elementary school. The Fill station concrete pad was poured along with concrete filled bollards installed, which was then asphalt patched to match existing pavement.

Observations

Site Work:

The contractor completed prepping, saw-cut existing asphalt, and compacting for asphalt placement on 3rd street next to Elementary school and between McNamara and Montana Ave. Once roadway was prepped, asphalt contractor sprayed edges with the tack coat to promote adhesion of existing asphalt to new asphalt being placed. This was done at all locations new asphalt was placed.

Once asphalt was placed, the contractor swept and cleaned up roadways with brush attachments on skid-steers and by hand.

5th street pipework was completed to Lehfeltdt Ave, to be completed next week.

Temporary Facilities:

Traffic control to direct vehicles around the construction activities has been ongoing.

Photos



Highlighted sections of the project in green have been completed, blue sections are remaining

Concrete pad and bollards poured at new fill station



Concrete pad prepped for asphalt patching



Roller compacting asphalt at new water fill station



Roller compacting asphalt on 3rd next to Elementary school



Completed asphalt approach to fill station



5th Street new valve installation on Lehfeltd Ave intersection.



5th Street location taping for future locates



5th Street finishing grading

